



PROJECT SPONSOR

Alameda CTC

PROJECT DESCRIPTION

This project proposes to construct operational and safety improvements on I-880 at the existing overcrossings of 23rd and 29th Avenues in the City of Oakland. Improvements include replacement of the freeway overcrossing structures, improvements to the northbound on and off ramps as well as the freeway mainline. The total project cost is currently estimated at \$102 million; the majority of which is funded with \$73 million from the Trade Corridor Improvements Fund (TCIF) of the Highway Safety, Traffic Reduction, Air Quality, and Port Security Bond Act of 2006; approved by the voters as Proposition 1B in November 2006.

PROJECT STATUS

The final Project Report (PR) and Environmental Document (ED) were approved by Caltrans in April 2010. Final design, right-of-way (ROW) activities and utility relocation efforts are underway. Final Design documents were submitted to Caltrans Headquarters for review in September 2012. Completion of the Final Design phase of the project is anticipated in March 2013; the California Transportation Commission (CTC) will then vote on the allocation of funds for construction of the project.

I-880 North Safety and Operational Improvements at 23rd and 29th Avenues

Project Number: 717.0 | March 2013



Project Highlights

- Property acquisitions are currently underway
- Construction documents are expected to be finalized spring 2013; marking completion of the Final Design Phase of the project and signifying Ready to List (RTL) status
- The CTC vote for construction funding allocation is currently scheduled for May 2013

Project Fact Sheet

I-880 North Safety and Operational Improvements at 23rd/29th Ave. | Project Number: 717.0 | March 2013

PROJECT COST ESTIMATE	
Cost Estimate by Phase (\$ X 1,000)	
PE/Environmental	\$ 5,894
Final Design (PS&E)	\$ 9,091
Right-Of-Way / Utility Relocation	\$ 7,034
Construction	\$ 80,000
TOTAL Expenditures:	\$ 102,018

PROJECT FUNDING	
Funding by Fund Source (\$ X 1,000)	
Measure B	\$ 1,620
Federal	\$ 1,787
State	\$ 85,113
Regional	\$ 10,000
Local	\$ 3,358
other	\$ 140
TOTAL Revenues:	\$ 102,018

PROJECT SCHEDULE								
Project Phase	Begin - End MM/YY	2011	2012	2013	2014	2015	2016	2017
PE/Environmental	11/07 - 04/10							
Final Design (PS&E)	04/10 - 03/13							
Right-of-Way	05/10 - 03/13							
Vote / Adv. / Award	05/13 - 09/13							
Construction	09/13 - 09/17							



Top Left: Current I-880 northbound on-ramp near 23rd Avenue in Oakland, CA. Top Right: Aerial of approximate project location.

Note: The information on this fact sheet is subject to periodic updates.